



MOVING TOWARDS THE FUTURE

**NORTH SANTA MONICA BOULEVARD
RECONSTRUCTION PROJECT**

OCTOBER 27, 2016

AGENDA

- Project Improvements
- Proposed Construction Approach
- Traffic Impact and Mitigation
- Questions/Comments



PROJECT IMPROVEMENTS



- Reconstruct deteriorating roadway
- Widen the south side between Canon Drive and Wilshire Blvd. by 2'-4"



PROJECT IMPROVEMENTS



- Replace Damaged and Missing Curb and Gutter
- Upgrade access ramps to ADA standards



PROJECT IMPROVEMENTS



- Upgrade the old Storm Drain System



- Replace sidewalks



PROJECT IMPROVEMENTS

- New LED Street Lights
- Relocation and upgrade of traffic signals/fiber optics
- Installation of a Bio-Swale on the north side
- Landscaping on the south side




PROPOSED CONSTRUCTION PHASING

Two Segments:

West segment between Wilshire Blvd. and Alpine Dr.

East segment between Alpine Dr. and Doheny Dr.




EAST SEGMENT




PHASE A

East Segment – Approx. 74 Working Days

West Segment – Approx. 74 Working Days




NORTH SANTA MONICA BLVD.




PHASE B

East Segment – Approx. 43 Working Days

West Segment – Approx. 48 Working Days





NORTH SANTA MONICA BLVD.




PHASE C

East Segment – Approx. 23 Working Days

West Segment – Approx. 23 Working Days






DETOUR



PHASE D

East Segment – 35 Working Days

West Segment – 39 Working Days



PROJECT SCHEDULE

2016	2017				2018			
Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
	WEST "A"	WEST "B"	WEST "C"	WEST "D"	EAST "A"	EAST "B"	EAST "C"	EAST "D"

-  4 LANES OPENED
-  3 LANES OPENED
-  2 LANES OPENED




CONSTRUCTION MITIGATION

Traffic & Parking Commission recommendations

- Public Notification
- Neighborhood Traffic Control Options
- South Santa Monica Blvd Parking Strategies and access to Business Triangle



TRAFFIC MITIGATION TOOLBOX




ALTERNATE ROUTES

Preliminary Eastern Segment Residential Traffic Mitigation



ALTERNATE ROUTES

Preliminary Western Segment Residential Traffic Mitigation




BUSINESS ACCESS MITIGATION

- No major construction during holiday season
- Coordinate construction to accommodate special events
- Maintain north/south access to the Business Triangle




SOUTH SANTA MONICA BOULEVARD

- Maintain Access to Business Triangle
- Temporarily Remove the Parking on SSMB
- Accommodate Some Traffic Detoured from NSMB
- Provide Adequate Parking for Businesses



SM5 PARKING STRUCTURE



STAY INFORMED



www.beverlyhills.org/future



facebook.com/CityofBeverlyHills



twitter.com/CityofBevHills



E-noticing



Construction Updates




www.beverlyhills.org/future

WE VALUE YOUR FEEDBACK



SMBLVD@beverlyhills.org



Community Meetings



WE WELCOME YOUR
QUESTIONS

